

Natural Feature	Technical Recommendations (per Section 4 of report)
Wetlands	<ul style="list-style-type: none"> • N/A
Significant Woodlands / Significant Valleylands	<ul style="list-style-type: none"> • Schedule work to avoid weather conditions which increase the potential for erosion and sedimentation (i.e., rain, strong wind, etc.). • Exposed soils will be restricted to the smallest area for the shortest period of time. • Sediment fence will be installed prior to the commencement of site preparation and other construction-related activities as shown on Figure 4. Sediment fence will be installed properly (e.g., trenched in, etc.), inspected regularly (i.e., daily, following storm events, etc.), and repaired immediately when necessary (e.g., breaches eliminated, sediment accumulations removed, etc.). • Any necessary stockpiles of temporarily stored topsoil, fill, or aggregate material associated with the construction of the storage yard will be piled as low as practicable and isolated by sediment fence. • Locate all fuels, construction materials, and other potentially deleterious substances (if needed on-site) a minimum of 30 m from the dripline of the valleyland and woodlot as shown on Figure 4. Minimize storage of such materials on-site to the extent possible. • Contractor will be prepared to immediately deploy spills response equipment (e.g., absorption pads, etc.) if necessary. All spills will be reported to the Ontario Spills Action Centre (1-800-268-6060) as soon as possible. • Non-biodegradable erosion and sediment control materials (including accumulated sediment if any) will be removed once construction is complete and disturbed areas are stabilized. • Implementation of the Ecological Management Plan. • Implementation of the Stormwater Management (SWM) plan prepared by J.H. Cohoon Engineering Ltd.
Significant Wildlife Habitat	<ul style="list-style-type: none"> • Potential for impacts will be addressed through full implementation of other overlapping mitigation measures.
Habitat of Endangered and Threatened Species	<ul style="list-style-type: none"> • Potential for impacts will be addressed through full implementation of other overlapping mitigation measures.
Fish Habitat	<ul style="list-style-type: none"> • Potential for impacts will be addressed through full implementation of other overlapping mitigation measures.
Other Natural Environment Considerations	<ul style="list-style-type: none"> • All necessary vegetation removal (e.g., trees, meadow vegetation, etc.) will be completed outside the primary bird nesting period (i.e., to be completed between September 1 and March 31). Should minor vegetation removal be proposed during the bird nesting period, a bird nesting survey will be undertaken to confirm the presence or absence of nesting birds or bird nests within or adjacent to the areas subject to vegetation clearance. The survey is to take place within 48 hours of vegetation removal.